

Overview This update is provided to share information about the progress of the La Jolla Area Public Improvement Projects. These projects are:

- a) Ardath Road Improvements:
 - Tree relocation
 - Timeline: June 2001- 2003 (as needed beyond that)
 - Road Realignment & Water/Sewer Replacement
 - Timeline: Sept 2002 – Sept 2003
- b) Torrey Pines Road/La Jolla Boulevard Pipeline Replacement Project, Phase II
- Timeline: Currently in design phases

Our goal is to prevent surprises and hear from you. We welcome and encourage your feedback as it helps us to work together more effectively. Also, we will continue to add contact names to the distribution list as people express an interest in receiving this information.

- 1. Project status this week
- 2. Ongoing Community involvement

1a) Ardath Road Status – June 16 -27

Night work: Thursday night, June 19: West Coast General will restripe east bound Torrey Pines Road to move the turn pocket to its permanent location. To do so, they will move the existing turn lane heading eastbound on Torrey Pines Road heading to North Torrey Pines Road into the new intersection. The temporary traffic pattern has the turn pocket located where the future median will be. This work will finish the remaining portions of this median.

Day work:

- Median work at Ardath Road, Torrey Pines Road and La Jolla Shores area.
- Curb pouring along Ardath Road east of Ardath Lane, Torrey Pines Road west of Hidden Valley Road, La Jolla Shores Drive across Calle Juella, and on La Jolla Shores Drive at Torrey Pines Road.
- Storm drain work near eastbound Torrey Pines Road and the school access road.

Traffic Control During the Day Starting June 16, there may be possible lane closures in the following areas:

- 1) South side of Torrey Pines Road near the school access road to work on the storm drain. TC Construction may need to take part of the lane for short periods of time to move equipment and trucks in and out of the work area.

Traffic Control during the day, continued

- 2) Section of lane closures will follow the concrete crew when pouring curbs along Ardath Road east of Ardath Lane, Torrey Pines Road west of Hidden Valley Road, La Jolla Shores Drive across Calle Juella, and on La Jolla Shores Drive at Torrey Pines Road. This activity could start as early as this Friday, June 20.

The east and westbound traffic on Torrey Pines Road reduction to one lane each way will continue between the La Jolla Parkway/Torrey Pines Road merge and Ardath Lane. This will allow the contractor to construct the north side of the new intersection in one phase rather than in three phases as originally planned. This allows the contractor to complete the work more quickly with fewer changes in traffic patterns. When completed, the new intersection will be opened up gradually to accommodate construction. Please exercise caution when driving through the construction area. Thank you in advance for your patience and understanding.

Past Work During the week of June 9, West Coast General:

- Excavated along center of Torrey Pines Road between Hidden Valley and La Jolla Shores Drive for construction of new median and pouring of curb & gutter at same location.
- Restriped along Torrey Pines Road and La Jolla Parkway shifting traffic north to allow the contractor to develop another work area.
- Demolished center of Ardath Road median

1b) Torrey Pines/La Jolla Boulevard Water Main Replacement Phase II The design of the Torrey Pines Road Pipeline Phase II officially started November 1, 2002. Construction is projected to begin in Fall 2004 and be completed Spring 2006. The total estimated cost is approximately \$6.4 million. The design team's progress will continue to be included in this email report.

2) Ongoing Community Involvement

For emergencies water main breaks, a high line leak, etc, contact the Water Department's Emergency Phones at 619 515-3525. This line takes calls and dispatches crews to investigate and/or fix problems.

For general inquiries, contact the dedicated project hotline at 619 533-7539. This line is checked throughout the day and calls are distributed to the appropriate project member for follow up. Please do not hesitate to call either of us.

Catherine Smith/Destree Lazo
Collaborative Services
T: 619 232 2112

E: Catherine@collaborativeservices.biz
DestreeL@collaborativeservices.biz